



**TOWNSHIP OF EDWARDSBURGH CARDINAL
INFORMATION ITEM**

Committee: Combined Committee of the Whole AF-PWESF

Date: August 8, 2022

Department: Operations

Topic: Spencerville Drainage Project Update

Background: The Spencerville drainage project started pavement stripping operations on July 4th, 2022. To date, all roadways within the scope of the project have been stripped of asphalt. Curb and gutter drain pipes have been installed. All storm water mains are installed under David and Charles St. and the remaining main pipes are expected to be installed by Friday August 5th. Catch basins are scheduled to be installed the week of August 8th. Curb and gutters are scheduled to be installed the week of August 22nd. The project is expected to be complete to a drivable surface within 4 weeks. Landscaping and clean-up operations to follow. Timelines are subject to change.

The project has required 5 Change Orders to date:

- 1) Sod to hydroseed, (this change was part of the award process and does not impact the project contingency).
- 2) Tree removal and catch basin manhole coring, (a large tree was removed from the roads edge along Charles St. and a manhole had to be cored to accommodate an elevation change because of a conflict with a sanitary main).
- 3) Some contaminated soil was discovered during excavation and needs to be shipped to Moose Creek landfill for disposal.
- 4) Cedar St. ditch is to be filled in and curb and gutter extended to the south side of 4 Cedar St.
- 5) Cherry St ditch extending south – piping to be added to the east ditch running from Charles St. just past the junction of the Water St. unopened road allowance. The pipe will be backfilled leaving a slight swale on the surface.

The estimated cost of Change Orders to date is approximately \$80,000.00. There is a 10% contingency for the Spencerville project of \$127,307.50.

A handwritten signature in cursive script, appearing to read 'Gordon'.

Director of Operations

A handwritten signature in cursive script, appearing to read 'D. Scott'.

CAO