

GGI JOHNSTOWN PLANT EXPANSION PROJECT

Site Plan Approval Application

Supplementary Information

VHQ0-EST-RPT-0003, REVISION 00

April 14, 2021



Site Plan Approval Application Supplementary Information

GGI Johnstown Plant Expansion project

00 Date:

6 Apr. 2021

GREENFIELD

GLOBAL

SIGNATURES

PREPARED BY:

14-Apr-2021

lain Crawford, P. Eng., Director, Industrial Projects Date

APPROVED BY:

Jie Chen Architect OAA OAQ MRAIC Practice Lead 14 -Apr-2021 Date

This document has been prepared by WSP Canada Inc ('WSP') for the sole use of Greenfield Global Inc. ('GGI') and the project team on the VHQ Johnstown Expansion project

1 Background

In response to the recent surging demand for alcohol-derived products, Greenfield Global Inc (GGI) intends to expand its Johnstown plant through the addition of an ethanol distillation unit for producing food grade VHQ ethanol on a permanent basis. The project requires a fast-track approach given the market demands, timelines and funding availability from government sources. GGI established the project would proceed based on the following key souring options for the VHQ process:

- Process Technology Supplier: Katzen International, Inc., USA Process Consultant ('Katzen')
- Plant Construction: Modular construction with potential vendor being The Chempro Group, USA Modular Fabricator ('Chempro')
- Additional facilities and utilities to be upgrade or provided to support to overall production requirements for the VHQ alcohol

This document contains additional information on the project requested by TWPEC or its designated reviewer to support the Application for Site Plan Approval.

2 **Reference Documents**

The following documents, included in the appendices, have been developed to further define the project scope:

- 6000-41D0-0002, Rev. B General Site Arrangement
- 0000-44D1-0001, Rev 0 Site Plan Approval and Permit Status (incl. setbacks)
- Ron M. Jason Surveying Ltd,, Plan 15R-10769, Dec. 16, 2006

3 Project Areas

3.1 Item No. 1 – Rail Expansion ¹

The rail expansion includes the installation of new sidings for receiving and shipping of rail cars. It also includes an additional section of new track for the new ethanol loading and unloading stations. With the plant now shipping and receiving ethanol, the existing curvature of the incoming line will not meet the minimum requirements for handling ethanol. As a result, the mainline switch will be reconstructed to the west and the existing switch. CN approval has been received for the proposed changes.

Expected rail movements (current and future) are as follows:

- CN's rail service is currently 3 times per week on Monday, Wednesday, and Friday. Each week, GGI receives / ships 6 to 8 railcars
- The existing rail facility consists of a dedicated lead off the CN Kingston Subdivision, Mi 111.08, to an inbound track and an outbound track to stage railcars.
- The proposed rail service includes adding 24 outbound Alcohol railcars per week, with 3 shunts per week and 8 railcars per shunt, in addition to the existing rail service.

Rail loading and unloading are required to be in service by August 31st, 2021

¹ Item location of areas on site plan refer to item number on drawing 6000-41D0-0002, Rev. B.

3.2 Item No. 2 – Lunchroom Relocation

The proposed expansion requires the relocation of the existing lunchroom. The current location of the lunchroom is in the existing Process Building adjacent to the laboratory. As part of the laboratory expansion, the lunchroom will be relocated, and the laboratory expanded. Along with an area for eating, office and washrooms will also be provided. Utilities will be supplied from the main process building. Sanitary waste will be discharged to the sanitary sewer which passes close to the proposed building location.

The construction room should be completed by the end of July 2021. Drawings will be submitted for the building permit application in May.

3.3 Item No. 3 – Aqueous Ammonia System

A new aqueous ammonia system will be installed. The system will include a truck unloading station, storage tank and pumping system. The tank and pumping system will be installed within a containment area. The truck unloading area will also drain to the tank containment area.

The aqueous ammonia system will be operational by September 2021. Foundation drawings will be submitted for the building permit application in May 2021.

3.4 Item No. 4 – Fusel Tank

A new fusel storage tank will be installed. The tank will be located in the existing distillation process area. The tank will be installed in its own containment area.

The Fusel Tank will be operational by October 2021.

3.5 Item No. 5 – Boiler Building

The VHQ process will require additional steam which will be provided from a new boiler including:

- Boiler and primary ancillaries
- Boiler building (extension to existing Energy Centre)
- Boiler chemical treatment

The new boiler building extension has been located to the north of the Energy Centre.

Construction of the new boiler is scheduled to be completed by January 2022. Permitting for the new boiler building will occur in June 2021.

3.6 Item No. 6 - RO Tank

The new reverse osmosis (RO) system for the boiler plant will be provided. The RO system will be located near the new Boiler Building. No modifications to the existing building are required to facilitate the installation of the new RO system.

Construction of the RO tank foundation will occur in May 2021. Permitting for the new tank foundation will occur in April 2021.

3.7 Item No. 7 – Cooling Towers

New cooling Towers are required for the VHQ process. The new cooling towers will be installed next to the existing cooling towers.

Construction of the new cooling towers is scheduled to be completed by November 2021. Permitting for the new cooling tower foundations will occur in May 2021.

3.8 Item No. 8 – New Transformer

A new transformer will be installed to accommodate the additional loads for the VHQ process. The overall load increase to the plant has been coordinated through Hydro One. Changes to the incoming overhead line on GGI's property is required. No changes to the incoming overhead line are required outside GGI property limit.

The new transformer will be located next to one of the existing transformers. The foundation for the new MCC will include containment in case of oil spill.

Construction and installation of the new transformer is scheduled to be completed by June 2021. Permitting for the transformer foundations will occur in early April 2021.

3.9 Item No. 9 – Electrical Room

A new building will be constructed for the new electrical equipment required for the VHQ process upgrade. The electrical room will contain switchgear, MCC, DCS cabinets, UPS and other electrical equipment.

Construction of the new electrical room is scheduled to be completed by June 2021. Permitting for the transformer foundations will occur in early April 2021.

3.10 Item No. 10 – VHQ Alcohol Surge Tanks

The VHQ Alcohol Surge Tanks are used to stage finished ethanol product prior to pumping the ethanol to the tank farm. The Surge Tanks will be installed within a containment area. The ED Tower Feed Tank will also be located in the same containment area.

Construction of the new containment area will be completed in September 2021. Permitting for the foundations is expected to occur in May 2021.

3.11 Item No. 11 – VHQ Alcohol Unit

The VHQ process is used to produce very high-quality ethanol. The plant will be supplied as a modular installation. It will be shipped as a series of modules that will be assembled on site. The VHQ Plant is a steel structure open to the environment (i.e., no walls (cladding) or roofs). For control of spills, the VHQ process will require a trench and small curb around the perimeter of the area. The trench will be connected with the emergency underground sewer pipe that discharges to the emergency pond (impounding pond).

Construction of the VHQ Alcohol Unit will be completed in late 2021. Permitting for the VHQ structure is expected to occur in June 2021.

3.12 Item No. 12 – Rail Loading/Unloading and Spill Containment

The rail loading and unloading facility includes the following:

- Ethanol loading stations (four)
- Ethanol unloading stations (one); located in the same section of track as one of the loading stations
- Blending / in-line metering system
- Pipe racks and piping between tank farm and rail loading area
- Rail scale
- Rail spill collection trays connected to a spill containment area located near the tracks

Construction of the Rail Loading area will be completed by August 31, 2021. Permitting for the foundations is expected to occur in April 2021.

3.13 Item No. 13- Locker Room Expansion

To support the larger workforce required for the new VHQ process, GGI will expand the existing locker room. This expansion will be constructed to the west of the existing Administration building.

Construction of the Locker Room expansion will be completed by September 31, 2021. Permitting for the expansion is expected to occur in May 2021.

3.14 Item No. 14 – VHQ Shipping Office

To facilitate and coordinate shipping of ethanol by truck and rail, a new shipping office will be constructed near the new tank farm and the truck loading facility. The office will include an area for loading personnel and shipping coordinator. Additionally, a washroom, electrical room and two mechanical rooms (one for a tempered water system for emergency showers and one for a warming room for totes) will be provided.

Construction of the VHQ Shipping Office will be completed by August 31, 2021. Permitting for the Office is expected to occur in May 2021.

3.15 Item No. 15 – Denaturant Storage Tank

In shipping out ethanol from the facility, certain batches will include the addition of a denaturant. The denaturant storage tank will be located near the Shipping Office and Truck Loading area.

Construction of the Denaturant Storage Tank will be completed by August 31, 2021. Permitting for the foundation for the denaturant storage tank is expected to occur in May 2021.

3.16 Item No. 16 – VHQ Storage Tanks and Spill Containment

The VHQ Storage Tanks and spill containment include:

- Tank farm storage tanks (three ethanol storage tanks, one ethanol rework tank)
- Tank farm containment
- Truck filling stations (two)
- Blending / in-line metering system
- Pipe racks

For control of spills from the loading area, the drainage from the truck unloading pad will flow into the storage tank containment area. A catwalk is provided between the new alcohol tanks and the truck loading station. Catwalk and storage tank area will be provided with lighting. Access to the top of the tanks will be provided by ladders supplied with the tanks.

Construction of the storage tank area will be completed by August 31, 2021. Permitting for the foundations related to the tank farm is expected to occur in May 2021.


3.17 Item No. 17 – Lab Expansion

The project includes the expansion of the existing laboratory facilities. To support the additional laboratory needs, the existing laboratory will be expanded into the current lunchroom and washroom areas. The lunchroom will be relocated to a new building. The change room will be relocated to into a building extension that will be constructed outside the west wall of the of the building near the laboratory.

Construction of the laboratory will be completed by August 31, 2021. Permitting for the lab expansion is expected to occur in May 2021.


| SITE AND PARKING INFORMATION | | | |
|---|---|--|--|
| TYPE OF BUILDINGS OR USE | PARKING REQUIREMENTS | | |
| INDUSTRIAL | 30 PARKING SPACES REQUIRED 46 PARKING SPACES ARE PROVIDED | | |
| | BARRIER-FREE PARKING SPACES PROVIDED 2 INCLUDED IN TOTAL ABOVE | | |
| ZONING REQUIREMENTS | BUILDINGS AREA | | |
| ZONING (MP-1): INDUSTRIAL ETHANOL FACILITY MINIMUM LOT AREA: 1ha | TOTAL BUILDINGS AREA = 14, 453 m ² EXISTING BUILDINGS AREA: 12,262 m ² NEW BUILDINGS AREA: 2,191 m ² | | |
| MINIMUM LOT FRONTAGE: 30m | SITE AREA | | |
| MINIMUM FRONT YARD: 10m | SITE AREA = 519, 631 m ² | | |
| MINIMUM EXTERIOR SIDE YARD: 10m | SITE COVERAGE TOTAL NEW AND EXISTING BUILDING AREA 2.8% | | |
| MINIMUM INTERIOR SIDE YARD: 10m | SITE ACCESS ROUTES | | |
| MINIMUM YARD SETBACK COMMERCE DRIVE: 10m | NO NEW FIRE TRUCK ACCESS ROUTES ARE PLANNED (EXISTING). | | |
| MAXIMUM LOT COVERAGE: 35% | | | |
| Maximum Building Height: 68.5m | | | |
| MINIMUM NUMBER OF LOADING SPACES: 5 | | | |


| BUILDINGS LEGEND | | | | |
|------------------|---|------------|---------------------|--|
| ID | DESCRIPTION | PERMIT NO. | APPLICATION DATE | |
| 01 | RAIL EXPANSION | | | |
| 02 | LUNCH ROOM | | | |
| 03 | AQUEOUS AMMONIA | | | |
| 04 | FUSEL TANK | | | |
| 05 | BOILER BUILDING | | | |
| 06 | RO TANK | | 6 APR 2021 | |
| 07 | COOLING TOWERS | | | |
| 08 | NEW TRANSFORMER | | 6 APR 2021 | |
| 09 | ELECTRICAL ROOM | | 6 APR 2021 | |
| 10 | VHQ ALCOHOL SURGE TANKS | | | |
| 11 | VHQ ALCOHOL UNIT | | | |
| 12 | RAIL SPILL CONTAINMENT | | | |
| 13 | LOCKER ROOM | | | |
| 14 | VHQ SHIPPING OFFICE | | | |
| 15 | DENATURANT STORAGE TANK | | | |
| 16 | VHQ STORAGE TANKS AND SPILL CONTAINMENT | | | |
| 17 | LAB EXPANSION | | | |




10m SETBACK

0000-44D1-0001 1:1000







Ltd. 2006 NOTESBEARINGS ARE ASTRONOMIC AND ARE REFERRED TO THE SOUTHWESTERLY LIMIT OF PART 4 ON PLAN 15R-10453 , HAVING A BEARING OF N48"57"00"W. PLAN 15R-10769 Received and deposited DEP. M. A. M. O. M. M. M. M. M. M. M. LAND REGISTRANFOR THE REGISTRY DIVISION OF GRENVILLE (No. 15) 2006 PIRELLI DRIVE ROAD ALLOWANCE BETWEEN LOTS 30 & 31 PLAN OF SURVEY OF PART OF LOTS 31 & 32 CONCESSION 1, PART OF PIRELLI DRIVE, PART OF ROAD ALLOWANCE BETWEEN LOTS 30 & 31 & PART OF PARK LOT 4, RANGE 1 WEST OF TOWN REGISTERED PLAN No. 6 TOWN PLOT OF JOHNSTOWN CEOGRAPHIC TOWNSHIP OF EDWARDSBURGH/CARDINAL COUNTY OF EDWARDSBURGH Now THE TOWNSHIP OF EDWARDSBURGH/CARDINAL COUNTY OF EDWARDSBURGH 1. THIS SURVEY AND PLAN ARE CORRECT AND IN ACCORDANCE WITH THE SURVEYS ACT, THE SURVEYORS ACT AND THE REGISTRY ACT AND THE REGULATIONS MADE UNDER THEM. 2. THE SURVEY WAS COMPLETED ON THE 15th. DAY OF SEPTEMBER, 54.03 Ron M. Jason Surveying Ontario & canada land surveyors Prescott PROJECT 17313 CONTRIP-ORREF REMARKS SINC-LAVALIN INC. REGUMECEIVED DECEMBER. 15. DODINENTE DES DOCU である ONTARIO LAND, SURVE METRELA DISTANCES SHOWN ON THIS PLAN ARE IN METRES AND CAN BE CONVERTED TO FEET BY DIVIDING BY 0.3048. 1 A.
 INST. No.
 AREA

 PLAN
 172
 51.006
 hd

 ROAD
 0.019
 hd
 PLAN
 172

 PLAN
 172
 0.052
 hd
 PLAN
N X SCHEDULE 8-172 -REF: 06-10-80 BAR No. SURVEYOR'S CERTIFICATE AN 2006 I REQUIRE THIS PLAN TO BE DEPOSITED UNDER THE REGISTRY ACT. 2006 MONUMENT , UPKIAIIUN PL 15R-6203 15R-6166 15R-10453 10 ASON, O.L.S. DECEMBER 16 *---ω CONC P P P P PI AN / ELEMBA DENOTES I CERTIFY THAT: RON M. J ROAI 32 ň Carl PART 0, 2) No. \bigcirc KING 83) The ERE NO. NNTY ROAD RED PLAN IN a38 DRIVE 351 52 837 140 Serve on ten or one to so on ten of the canada of the COUNTY 856 PIRELLI 10704 $\mathcal{O}\mathcal{O}$ PART PART \mathcal{O} PART .52,00 IN/S PLAN

